



EX: 2091403E_75kVA_120/208V 3p 4w
-Install o/h service to customer pole

Customer provided CAD file survey
area. Including utilities, curb,
sidewalk, P/L, building outlines,
landscape areas...

Customer installed/furnished 30'
wood pole and 120/208 3p meter
panel per SCE ESR specifications

Customer charger locations

00001773001

VENTURA, COUNTY OF

Circuit: ARNEILL 16kV_Colonia Sub

Source: Pole 2091403E 120/208V 3p 4w

Description: O/H service from existing pole with 120/208v 3p
transformer to new customer pole with meter panel for
(6) L2 chargers.