

Spec No.: DOA 23-03

County of Ventura  
Department of  
Airports

Contracting Agency: COUNTY OF VENTURA

## CHANGE ORDER NO. 1

Project Name: Oxnard Airport – Reconstruction of Taxiway F (Renamed Taxiway A)

ACCOUNTING DATA:	A/C Contract No.	PD_	Budget Dept/Acct No. _____	Project No. <b>OXR-150</b>
---------------------	---------------------	-----	----------------------------	----------------------------

To Contractor: Security Paving Company

**You are hereby directed to make the following changes to the plans and specifications for this Contract.****NOTE:** This change order authorizes the use of Contract funds and is not effective until approved by the Director of Airports, as indicated.

Previous environmental investigations within the boundary of the Oxnard Airport had revealed the presence of very low concentrations of Perfluoroalkyl or Polyfluoroalkyl Substances (PFAS) within the soil according to the Ninyo & Moore report titled "Soil Management Plan for PFAS-Impacted Soil" dated December 23, 2022. As such, there was a potential for the excavated soil material from Taxiway A (formerly Taxiway F) to contain PFAS compounds. However, following soil testing in accordance with the submitted and approved Work Plan to the Los Angeles Waterboard, the reported concentrations of PFAS, Title 22 Metals, VOCs, and TPHs did not exceed applicable regulatory screening levels and can therefore be hauled offsite as non-hazardous waste. Thus, this contract change is associated with the revised soil excavation haul-off and stockpiling quantities for excavated soil from Taxiway A (formerly Taxiway F).

**TOTAL ESTIMATED AMOUNT OF THIS CHANGE ORDER ..... \$ 173,284.00**

By reason of this order, the time of completion will be adjusted as follows:

**No change in Contract Time as a result of this Change Order.**

DocuSigned by:

*Erin Powers*

7E70791DBE0A180...

RECOMMENDED:

Projects Coordinator

DATE 7/11/2024

DocuSigned by:

*Keith Freitas*

427411AF55FC418...

RECOMMENDED:

Director of Airports

DATE 7/11/2024

The undersigned Contractor has given careful consideration to the change proposed, including its effect on other work, and hereby agrees, if this Change Order is approved, that he will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment for all costs related in any way thereto the prices shown above.

ACCEPTED, CONTRACTOR: Security Paving Company

DocuSigned by:

*Thomas Mattini*

9B5D5709D3D6447

BY:

TITLE

Project Manager

DATE

7/8/2024

If this Change Order is executed by the Agency, but the Contractor does not sign it, the Contractor shall, as required by the Specifications cited:

1. Proceed with the ordered work (Sub-sections 3-2.2.3 and 3-5);
2. File a written Notice of Potential Claim before commencing the work ordered (Sub-section 6-11); and
3. Keep and furnish daily records of materials, equipment and labor (Sub-sections 3-3.3 and 3-5).

Original: Contractor; Copies: Central Files, Accounting, Project Coordinator, Inspector, Auditor/Controller, A&amp;E.

The following is for Agency use only and is not a part of this change order.

Spec No.:           **DOA 23-03**           **County of Ventura Department of Airports**

**Contracting Agency:**           **COUNTY OF VENTURA – Department of Airports**  
**CHANGE ORDER NO. 1**

Project Name:   **Oxnard Airport – Reconstruction of Taxiway F (Renamed Taxiway A)**

**FUNDING RECAPITULATION:**

<b>ORIGINAL CONTRACT PRICE:</b>	<b>\$17,365,009.50</b>
<b>ORIGINAL FAA SHARE:</b>	<b>\$15,628,508.55</b>
<b>ORIGINAL COUNTY SHARE:</b>	<b>\$ 1,586,500.95</b>
<b>THIS CHANGE ORDER AMOUNT:</b>	<b>\$ 173,284.00</b>
<b>PREVIOUS CHANGE ORDER AMOUNT:</b>	<b>N/A</b>
<b>UPDATED CONTRACT AMOUNT:</b>	<b>\$ 17,538,293.50</b>
<b>UPDATED FAA SHARE:</b>	<b>\$ 15,784,464.15</b>
<b>UPDATED COUNTY SHARE:</b>	<b>\$ 1,603,829.35</b>