

Public Works Agency

Contracting Agency: County of Ventura

CONTRACT CHANGE ORDER NO. 11

Project Name: VCMC North Tower MRI

ACCOUNTING DATA:	A/C Contract No.	Budget Dept/Acct No. E500/3301	Project No. P6T21010
---------------------	------------------	-----------------------------------	-------------------------

To: MIK Construction Inc., CONTRACTOR

You are hereby directed to make the following changes to the plans and specifications for this contract.

Note: This change order is not effective until approved by the Board of Supervisors, Director of Public Works Agency, a Department Director (as Deputy Director - Public Works Agency) or Deputy Purchasing Agent, as indicated.

As a result of various project delays:

- Contractor shall receive a contract time extension of 85 working days.
- Contractor shall be compensated for damages incurred due to project delays, as provide below.

As a result of this change, the total price of this change order is \$ 174,810.00

By reason of this order, the time of completion will be adjusted as follows:

Contract time extended by 85 working days.

RECOMMENDED _____ REG. NO. C33224 (ARCH) DATE 07/23/2024

FOR APPROVAL BY: Interim County Engineer – Public Works Agency

APPROVED BY _____ DATE _____

The undersigned contractor has given careful consideration to the change proposed, and the effects of all project delays, and hereby accepts it as full compensation and extension of time for any and all delays arising from any circumstance, act or omission existing or occurring prior to the date of this change order, and waives any claim to additional compensation or time due to such delays.

ACCEPTED, CONTRACTOR

BY _____ TITLE _____ DATE _____

If this contract change order is executed by the Agency, but the Contractor does not sign it, the Contractor shall, as required by the Specifications cited:

1. Proceed with the ordered work (Subsections 3-2.2.3 and 3-5);
2. File a written Notice of Potential Claim before commencing the work ordered (Subsection 6-11); and
3. Keep and furnish daily records of materials, equipment and labor (Subsections 3-3.3 and 3-5).

Original: Contractor. Copies: Auditor, Project Manager Contracts Div, Client, Inspector, Fiscal Services, AE and Project File